EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Roads Drains & Footpath in Cross Road 7 Mallikarjuna & BB Nagar in Ward no: 08, Kodigehalli
2	Amount of Work Portion	4585863=00
3	Estimated Cost	5000 Lakhs
4	Name of contractor	M/S KRIDL
5	Agreement No.	142
6	No. and date under which work order issued	142/24-10-2016
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	22-01-2017
9	Date of receipt of application in the sub division office	22-01-2017
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	19 Days.
15	Date of recommending time limit applied for	22-01-2017
16	Whether the orginal application of the contractor is enclosed.	Yes.
17	Balance of work remaining to be done	~~5%~~
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	VGO Work going on Work Spot
22	Remarks of the EE with the daily rate of penalty proposed	Penalty not Imposed

Assistant Engineer

Executive Engineer 17/2
Chikkarayanapura Division

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.